



CENTRAL RAILSIDE WAREHOUSE COMPANY LIMITED  
(A Govt. Of India Enterprise – Mini Ratna)  
An ISO 9001-2008 Certified Company  
CIN: U63023DL2007PLC165676

No. CRWC/V-RWC, Fatuha /18-19/ 138

Date: 17.04.2018

**NOTICE INVITING QUOTATION**

Sealed item rate quotations are invited from reputed interested contractors **for Supplying, installation and commissioning of one porta cabin at RWC, Fatuha** as per schedule of quantities, technical specification, terms and conditions enclosed.

The quotation may be had from the corporate office of CRWC Ltd located at Ground Floor, Pragati Maidan Metro Station Building , New Delhi – 110 001 free of cost during working hour on or before 26.04.2018 upto 1500hrs.

The quotations can also be downloaded from websites [www.cewacor.nic.in](http://www.cewacor.nic.in), [www.tenderhome.com](http://www.tenderhome.com). and [www.crwc.in](http://www.crwc.in) up to 15.00 Hrs. 26.04.2018.

The duly filled in Quotations in sealed cover along with EMD of Rs.5000 /- in the form of DD/Pay Order in favour of Central Railside Warehouse Company Ltd., New Delhi super scribing the name of work should reach to the Manager Engineering, CRWC, Ground floor Pragati Maidan Metro Station Building New Delhi 110001 on or before 26.04.2018 upto 1500 hours and the same will be opened at 1530 hours on the same day in the presence of contractor, who may wish to be present.

Other terms and conditions have been mentioned in schedule of quantities which may be referred by the bidders while quoting the rate.

(Ajit H Dharmadhikari)  
Manager (Engineering)

### TERMS AND CONDITIONS

- 1) Security Deposit will be deducted @10% of gross amount of bill of the party, which will be refunded after successful completion of defect liability period of one year. EMD submitted with quotation shall be adjusted towards Security Deposit.
- 2) Contractor will have to arrange all labour T&P required for the execution/completion of the work.(supply & installation)
- 3) Quantities given in the schedule may vary as per actual execution at site.
- 4) Work will have to be completed within **40** days of Work Order.
- 5) Work shall be executed strictly as per CPWD specification/Schedule/technical specifications and material quantity.
- 6) CRWC reserves the right to accept or reject any or all the quotations without assigning any reason thereof.
- 7) The offer shall be valid for 90 days from the date of opening of quotation and if any agencies withdraw/modify his quotation before that the EMD so deposited shall be forfeited.
- 8) The rates quoted shall be exclusive of GST and same will be payable by the company over and above the schedule of rates.
- 9) **EARNEST MONEY DEPOSIT:** EMD of Rs 5000/- will have to be submitted along with the offer by D.D. /Pay Order drawn on any Nationalized/ Scheduled Bank only, in favor of Central Railside Warehouse Company LTD, payable at New Delhi. EMD in any other mode will not be accepted and the quotations without EMD are liable to be rejected.
- 10) **PAYMENT TERMS:** :100% after supply, installation & commissioning of the work .
- 11) **GUARANTEE/ WARRANTY:** The materials so supplied should be guaranteed for a period of 18 months from the date of supply.
- 12) **TAX DEDUCTION AT SOURCE:** Income tax/ any other tax shall be recovered at the rate applicable for the work and T.D.S. certificates shall be dispatched to the Contractors address.
- 13) **COMPENSATION FOR DELAY:** If the material supply is delayed beyond the scheduled time period of supply, then a penalty of 0.5% of project cost per week shall be levied maximum to 10% of project cost.
- 14) **EXTENSION OF TIME LIMIT:** Extension of time can be granted for completion of work in writing, which shall be treated as authorized time period of completion only on written request giving full justifications & authentic reasons.
- 15) Copy of Pan Card may be submitted.
- 16) Copy of GST Registration may be submitted.

Contractor



Manager (Engg.)

**Technical Specifications for Portable Cabin**

S.I.No.	Components	Description(All material shall be of B.I.S.specification)
1	Bottom Frame	ISMC of 100mm x 50mm
2	Top Frame	50mm x 50mm x1.6mm Thick Square Pipe
3	Stiffener Bottom	ISMC OF 75mm x 40 mm base frame with 60x40x4mm pipe.
4	Stiffener Top	40mm x 20mmx1.8mm M.S. Sq. Tubes.
5	Side Post	65mm x 65mmx4mm M.S.Square Pipe For 20ft.50x50mm Square tube.
6	Paneling Outside	Specially MS Grooved Sheet-1.2mm thick (JINDAL/ESSAR/UTTAM GALVA)
7	Internal Wall Paneling	8MM Pre-Laminated board
8	Roof Outside	Specially MS sheet- -1.2mm thick Properly Sloped and water tight
9	Ceiling	8MM Pre-Laminated board (Termite & Dimensional proof)
10	Flooring System	18mm MR Grade ply /cement sheet with Vinyl Carpet
11	Aluminum Windows	Double shutter Sliding Aluminum Powder Coated Windows 4mm Tinted grey Glass – Make Saint Gobain /ASIS With Safety Grills
12	Doors	Frame work of 30mmx30mm Square Pipe, external wall made of M.S.Sheet of 1.2mm thick & inner wall decorated with 9mm Pre Laminated board & suitable locking system with door closer.
13	Insulation	Glass wool density of 48 kg/m <sup>3</sup> , glass wool insulation of 50mm thick on all 4 walls and 75mm on the ceiling.
14	Wiring	All wiring shall be concealed type & shall be of PVC insulated copper wire(As per BIS )
15	Electrical Fittings	<ul style="list-style-type: none"> <li>All electrical fittings in the Portable Cabin shall be→ 220-240 V, AC 50Hz</li> <li>Tubelight, Bulkhead Light, Fan, Switches, power Sockets, Telephone point.</li> <li>Air Conditioners Point 25A socket with individual MCB (All Type of Windows Air Conditioning Systems and 50mm conduit for pipelines installation form ID to OD Units as desired upon can be installed.</li> </ul>
16	Earthling	Provision for Earthling Point shall be made.
17	Entire Painting(in & out)	Phosphate the Cabin internally & externally and painting with coat of Epoxy primer with Two coat of Epoxy Textured Paint. (Asian/ Berger/ Nerolac).
18	Legs	5 inch height, Four legs at all four corners
19	Hooks	Specially formed Hooks for Easy lifting and Shifting
20	W.C.Pan	European type W.C. with 10ltr P.V.C flushing cistern conforming to I.S.7231 complete.
21	Wash Basin	Wash basin of size 300x450mm with necessary fittings.
22	Exhaust Fan	P.V.C. exhaust fan of size 300x300mm

**MATERIAL QUANTITIES**

1	1 Main Door (3'x7') with STD DOOR Closer, Night Latch, Handle, Tower Bolt, Aldrop, with weather shed	01
2	Aluminum glazed sliding window (4'x3' -6) anodized sections with weather shed & M.S Safety Grills & Mosquito net	04
3	Wall Mounted Fans (Crompton/ Bajaj/ Usha)	02
4	2 x 40 watt tube light fitting/ CFL tube lights	03
5	25 AMP Socket point for AC	01
6	5 AMP Socket points	05
7	LAN Socket point	02
8	Switch Board	02
9	External Bulkhead Light Fitting	01
10	Incoming Junction Box	01
11	European type WC with necessary fitting	01
12	Wash Basin with necessary fitting	01
13	Exhaust fan	01

**CENTRAL RAILSIDE WAREHOUSE COMPANY LIMITED**  
**Scheduled of Quantity**

**Sub: Supplying, installation and commissioning of one porta cabin at RWC, Fatuha**

<b>S.L.No.</b>	<b>Description of work</b>	<b>Unit</b>	<b>Qty</b>	<b>Rate</b>	<b>Amount</b>
<b>1</b>	Supply, installation & commissioning of steel porta cabin (with inbuilt toilet) of size 20ft x 10ft x 8.5ft made up of approved quality steel sections/ frame work complete as per Technical Specifications and General Design for construction of Porta Cabins. The rate should be inclusive of all taxes (except GST) and charges for making of the cabin, transporting, installing at specified site/ platform with all accessories etc, complete as per the specification & directions of Engineer-in-charge.	<b>Each</b>	<b>01</b>		
	Rs. In words:-				

**Contractor Signature**